CONSIGLI
Est. 1905

CONSIGLI/JJ, A JOINT VENTURE

Project No. 400 - CAMBRIDGE Rindge Latin School

3 WEEK LOOK AHEAD SCHEDULE

THREE WEEK LOOK AHEAD SCHEDULE

Prepared By: SM **Date:** 27-Apr-10

(X/X) indicated when activity was supposed to be complete

Period From: 27-Apr-10 **To:** 19-May-10

ACTIVITY	Activity ID	RES	4/27 TUE	4/28 WED	4/29 THU	4/30 FRI	5/1 SAT	5/2 SUN	5/3 MON	5/4 TUE	5/5 WED	5/6 THU	5/7 FRI	5/8 SAT	5/9 SUN	5/10 MON	5/11 TUE	5/12 WED	5/13 THU	5/14 FRI	5/15 SAT	5/16 SUN	5/17 MON	5/18 TUE	5/19 WED	5/20 THU
Library 3RD floor																									
Boiler room (proceed per contract drawings)																									
Demo boiler #2 (May 14th)		PJK																							
Remove boiler		Wing																							
Install boiler pads (May 21-25)		S&F																							
Install new boilers 4,5,6 (May 21)		PJK																							
Install pumps (May 21)		PJK																							
B building 2ND floor																									
Install flooring (Core rooms)	A11150	West flooring																							
Install accent tiles	A11120	West flooring																							
Above ceiling inspection		CCC/HMFH																							
Flood ceiling	A11200	K&K																							
Install MB and TB **(Waiting on change order)**	A11180	CCC																							
Final paint	A11230	Dandis																							
Final Clean																									
Install windows		Lockheed																							
B building 2ND floor Baths																									
Frame walls **(need change order)**		Drywall LTD																							
Re-build block wall		Chapman																							
Frame ceiling		Drywall LTD																							
Board ceilings		Drywall LTD																							
Tape ceiling		Drywall LTD																							
Paint ceiling		Dandis																							
Install ceramic tile		West																							
Install China		GPH																							
2ND floor C																									
Install flooring	A12770	West flooring																							
Install covers on fin tube radiation		PJK																							
Install accent tiles	A12620	West flooring																							
Install MB and TB **(Waiting on change order)**	A12810	CCC																							
Final paint	A12820	Dandis																							
Install doors and hardware	A12780	CCC																							
Interior signage																									
Install windows		Lockheed																							
Final Clean																									
2ND floor D																									
Install flooring	A17670	West flooring																							
Install fin tube radiation covers		PJK																							
Install accent tiles	A17560	West flooring																							
Install MB and TB **Waiting on change order**	A17740	CCC																							
Flood ceiling	A17650	K&K																							
Final paint	A17600	Dandis																							
Install doors and hardware	A17570	CCC																							
Interior signage	A17590																								
Install windows		Lockheed																							
Final Clean																									
MIS changes																									
Board walls **(Waiting on change order)**		Drywall LTD																							
Install duct **(Waiting on change order)**		S&F																							
Install rough electric **(Waiting on change order)**		Frazier																							
Install HVAC pipe **(Waiting on change order)**		WJG																							

ACTIVITY	Activity ID	RES	4/27 TUE	4/28 WED	4/29 THU	4/30 FRI	5/1 SAT	5/2 SUN	5/3 MON	5/4 TUE	5/5 WED	5/6 THU	5/7 FRI	5/8 SAT	5/9 SUN	5/10 MON	5/11 TUE	5/12 WED	5/13 THU	5/14 FRI	5/15 SAT	5/16 SUN	5/17 MON	5/18 TUE	5/19 WED	5/20 THU
F building 3rd floor																										
Install lights in soffits and ceilings (4/5)	A13980	WJG																								
Install MB and TB **Waiting on change order**	A14090	CCC																								
Install lockers (5/25)	A14250	Northern corp.																								
Install flooring	A14050	West flooring																								
Install fin tube radiation covers		PJK																								
Install accent tiles	A13900	West flooring																								
Flood ceiling	A14040	K&K																								
Install doors and hardware	A14060	CCC																								
Final paint	A14100	Dandis																								
Final clean	A14120																									
Install toilet partitions	A14190																									
F building 2nd floor																										
Install lights in soffits and ceilings	A14790	WJG																								
Install MB and TB **Waiting on change order**	A14960	CCC																								
Install lockers (5/25)	A14910	Northern corp.																								
Move materials for floor blasting		**ALL**																								
Blast floors		R&M																								
Install flooring	A14920	West flooring																								
Install accent tiles	A14690	West flooring																								
Final paint	A15000	Dandis																								
Perform above ceiling inspection		CCC/HMFH																								
Flood ceiling	A14860	K&K																								
Install doors and hardware	A14970	CCC																								
Final clean	A14980																									
Install toilet partitions	A15310																									
F building Auditorium																										
Paint back wall		Dandis																								
Install audio equipment		Adtec																								
Install lighting on floors		WJG																								
Install carpet																										
Install seating	A21950																									
Install Millwork	A21630																									
Install rails	A16140	Ralph's																								
F building 1st floor																										
Remove extra materials and clear walls for ceiling install		ALL																								
Build soffit at entry **(Waiting on change order)**		Drywall LTD																								
Install ceiling grid **(Waiting on soffit)**	A15770	K&K																								
Install lights in soffits and ceilings	A15780	WJG																								
Install chilled beams (15 days) (4/12)	A15490	PJK/Frazier																								
Install fin tube radiation (4/5)	A15760	PJK																								
Install MB and TB **Waiting on change order**	A15950	CCC																								
Install casework	A15840	Northeast Systems																								
Install Ticket booth windows		Lockheed																								
Install Terrazzo flooring	A15890	Kone			Cambridge street side of F building																					
Blast flooring		R&M																								
Install rubber flooring	A15910	West flooring																								
Install accent tiles		West flooring																								
Final paint	A15870	Dandis																								
Flood ceiling	A15850	K&K																								
Install doors and hardware	A15960	CCC																								
Final clean																										
hang china	A16080	GPH																								
Install wheelchair lift **(Need change orders to complete)**																										
F building Lower level																										
Tape walls		Drywall LTD																								
Paint walls	A16550	Dandis																								
Install ceiling grid	A16660	K&K																								
Install millwork		CCC																								
Install casework	A16750	Northeast Systems																								
Insulate all piping and duct		PJK																								
final paint walls	A16880	Dandis																								

ACTIVITY	Activity ID	RES	4/27	4/28	4/29	4/30	5/1	5/2	5/3	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20
			TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU
Install MB and TB **(Waiting on change order)**	A16860	CCC																								
Flood ceilings	A16760	K&K																								
Install lockers	A16830	Northern corp.																								
Install flooring	A16770	Becht																								
Install flooring	A16820	West flooring																								
Install china	A16990	GPH																								
Wheelchair lift																										
Loading dock work																										
Demo boilers		PJK																								
Demo Boilers		Wing																							clean up day	
Stalk new boilers		PJK/CCC																								
Clean and demo oil tanks		French																								
Install shoring		French																								
Prep hold for hold down pad		French																								
Place hold down pad		S&F																								
Install tank		French																								
Backfill tank		French																								
Pipe tank		PJK																								
Complete backfill		French																								
Cafeteria 1ST floor																										
Install over head duct	A27890	Frazier																								
Install over head electrical rough	A28050	WJG																								
Install walk in coolers	A27820	Kittredge																								
Install hoods	A27800	Kittredge																								
Install ceiling grid	A28130	K&K																								
Install light fixtures	A28220	WJG																								
Install kitchen equipment	A28380	Kittredge																								
Roof Work F Building																										
Elelectrical Connections RTU	A22610	Griffin																								
HVAC Piping RTU	A22590	PJK																								
Ductwork Connection RTU	A22600	Frazier																								
Ductwork Insulation	A22600	Frazier																								
Concrete Repairs	A23730	Concrete Repairs																								
Install new roof on clear stories	A22860	Greenwood																								
Install new roof - flashing/cap sheet	A22480	Greenwood																								
Install Photovoltaic Panels	A22870	Griffin																								
Roof Work E building																										
Roof repair		Greenwood																								
Roof Work D Building																										
Install new roof	A22320	Greenwood																								
Roof Work B Building																										
Install new roof - high roof	A22160	Greenwood																								
Masonry C&D Building																										
Dismantle Staging		LAL																								
Patch and Repoint Stone	A23630	LAL																								
Set parapet cap stones	A23690	LAL																								
Masonry A&B Building																										
CMU Backup masonry	A23650	LAL																								
Rebuild parapet stones (B)	A23650	LAL																								
Replace Cap Stones	A23690	LAL																								
Rebuild window boxes	A23710	LAL																								