CONSIGLI
Est. 1905

CONSIGLI/JJ, A JOINT VENTURE

Project No. 400 - CAMBRIDGE Rindge Latin School

3 WEEK LOOK AHEAD SCHEDULE

THREE WEEK LOOK AHEAD SCHEDULE

Prepared By: SM **Date:** 9-Jun-10

(X/X) indicated when activity was supposed to be complete

Period From: 8-Jun-10 **To:** 1-Jul-10

ACTIVITY	Activity ID	RES	6/8 TUE	6/9 WED	6/10 THU	6/11 FRI	6/12 SAT	6/13 SUN	6/14 MON	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU
Library 3RD floor																									
Boiler room																									
Set boilers		PJK																							
install boiler breaching		Frazier																							
Pipe new boilers 4,5,6 (May 21)		PJK																							
Install pumps (May 21)		PJK																							
Falcons Nest																									
Install hoods		Kittredge																							
Install ceiling		K&K																							
Install lights		WJG																							
Install ANSUL system		Kittredge																							
Install rubber floors		West																							
Install serving line		Kittredge																							
B building 2ND floor																									
Install flooring (Core rooms)	A11150	West flooring																							
Install accent tiles	A11120	West flooring																							
Above ceiling inspection		CCC/HMFH																							
Flood ceiling	A11200	K&K																							
Install MB and TB **(Waiting on change order)**	A11180	CCC																							
Final paint	A11230	Dandis																							
Final Clean																									
Install windows		Lockheed																							
B building 2ND floor Baths																									
Board ceilings		Drywall LTD																							
Tape ceiling		Drywall LTD																							
Paint ceiling		Dandis																							
Install toilet partitions		BSI																							
Install China		GPH																							
2ND floor C																									
Install flooring in hall **(pending change approval)**	A12770	West flooring																							
Install accent tiles on walls of stair openings	A12620	West flooring																							
Install MB and TB **(Waiting on change order)**	A12810	CCC																							
Final paint	A12820	Dandis																							
Install doors and hardware **(need change order doors)**	A12780	CCC																							
Interior signage																									
Install windows		Lockheed																							
Final Clean																									
2ND floor D																									
Install flooring in hall **(pending change approval)**	A17670	West flooring																							
Install accent tiles on walls of stair openings	A17560	West flooring																							
Install MB and TB **Waiting on change order**	A17740	CCC																							
Final paint	A17600	Dandis																							
Install doors and hardware **(need change order doors)**	A17570	CCC																							
Interior signage	A17590																								
Install windows		Lockheed																							
Final Clean																									
MIS changes																									
Board walls		Drywall LTD																							
Install duct		Frazier																							

ACTIVITY	Activity ID	RES	6/8 TUE	6/9 WED	6/10 THU	6/11 FRI	6/12 SAT	6/13 SUN	6/14 MON	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU
Install Racks		WJG																								
Install rough electric		WJG																								
Install HVAC pipe		PJK																								
F building 3rd floor																										
Install MB and TB **Waiting on change order**	A14090	CCC																								
Install lockers	A14250	Northern corp.																								
Install flooring (corridors)(pending change approval)	A14050	West flooring																								
Install fin tube radiation covers		PJK/Frazier							Install missing pieces																	
Flood white ceilings	A14040	K&K																								
Install doors and hardware	A14060	CCC																								
Final paint	A14100	Dandis																								
Install photo equipment Late June		Darkrooms usa																								
Final clean	A14120																									
Install toilet accessories on partitions		GPH																								
F building 2nd floor																										
Install MB and TB **Waiting on change order**	A14960	CCC																								
Install lockers	A14910	Northern corp.																								
Install flooring (corridors)(pending change approval)	A14920	West flooring																								
Install accent tiles	A14690	West flooring																								
Final paint	A15000	Dandis																								
Flood ceiling	A14860	K&K																								
Install doors and hardware	A14970	CCC																								
Final clean	A14980																									
Install toilet accessories on partitions		GPH																								
F building Auditorium																										
Install audio equipment		Adtec																								
Install lighting on floors		WJG																								
Install carpet (7/19)		Pavilion																								
Install seating (7/7)	A21950																									
Install Millwork	A21630	CCC																								
Install stage floor		Becht																								
F building 1st floor																										
Build soffit at entry **(Waiting on change order)**		Drywall LTD																								
Install ceiling grid **(Waiting on soffit)**	A15770	K&K																								
Install lights in soffits and ceilings	A15780	WJG																								
Install MB and TB **Waiting on change order**	A15950	CCC																								
Install fin tube radiation		PJK																								
Blast flooring		R&M																								
Install rubber flooring	A15910	West flooring																								
Final paint	A15870	Dandis																								
Flood ceiling	A15850	K&K																								
Install doors and hardware	A15960	CCC																								
Final clean																										
Install wheelchair lift **(Need change orders to complete)**																										
F building Lower level																										
Paint walls	A16550	Dandis																								
Install lights		WJG																								
Wire lights/ complete finish		WJG																								
Blast floors		West flooring																								
Install moisture mitigation		West flooring																								
Install flooring		West flooring																								
Install millwork		CCC																								
final paint walls	A16880	Dandis																								
Install MB and TB **(Waiting on change order)**	A16860	CCC																								
Flood ceilings	A16760	K&K																								
Install lockers	A16830	Northern corp.																								
Install flooring	A16770	Becht																								
Wheelchair lift **(Waiting on change order)**																										
Refurbish elevator		Kone	1						2							3							4			

ACTIVITY	Activity ID	RES	6/8 TUE	6/9 WED	6/10 THU	6/11 FRI	6/12 SAT	6/13 SUN	6/14 MON	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU
Loading dock work																										
Clean and demo oil tanks		French																								
Install shoring		French																								
Prep hold for hold down pad		French																								
Place hold down pad		S&F																								
Install tank		French																								
Backfill tank		French																								
Pipe tank		PJK																								
Complete backfill		French																								
Cafeteria 1ST floor																										
Install over head duct	A27890	Frazier																								
install ceramic tile		West																								
Install ceiling grid		K&K																								
Install hoods	A27800	Kittredge																								
Install ceiling tile	A28130	K&K																								
Install light fixtures	A28220	WJG																								
Install kitchen equipment	A28380	Kittredge																								
Install brick floor		Chapman																								
Roof Work E building																										
Install metal siding on head house.		Greenwood																								
Install metal cap on parapet		Greenwood																								
Infared Roof																										
Roof Work F Building																										
Clean Roof All debris and material		All																								
Ductwork Insulation	A22600	Energy																								
Punchlist/Deficiency Items		Greenwood																								
Install RTU stairs		Grnwd,CCC,Ralphs																								
Infared Roof		Greenwood																								
Install Photovoltaic Panels	A22870	Griffin																								
Install new roof - flashing/cap sheet (following insp)	A22480	Greenwood																								
Roof Work E building																										
Infared Roof		Greenwood																								
Install metal siding on head house.		Greenwood																								
Install metal cap on parapet		Greenwood																								
Roof Work C&D Building																										
Install new roof (deficiency and cap sheet at penthouse)	A22320	Greenwood																								
Install RTU stairs		Grnwd,CCC,Ralphs																								
Roof Work B Building																										
Install new roof - high roof	A22160	Greenwood																								
Roof Work A Building																										
Install new roof - high roof	A22160	Greenwood																								
Masonry C&D Building																										
Patch and Re-point Stone	A23630	LAL																								
Set parapet cap stones	A23690	LAL																								
Masonry A&B Building																										
Rebuild parapet stones (B)	A23650	LAL																								
Set Cap Stones	A23690	LAL																								
Rebuild window boxes	A23710	LAL																								

EXTERIOR																										
Demo slab/ ramp at building F		French																								
Air Blade trees		Bartlett																								
Rework columns in Garage		French																								
Frep columns in Garage		S&F																								
Utility work along Cambridge Street																										
Rigid insulation on plaza		Chapman																								
Pour plaza		S&F																								