CONSIGLI
Est. 1905

CONSIGLI/JJ, A JOINT VENTURE

Project No. 400 - CAMBRIDGE Rindge Latin School

3 WEEK LOOK AHEAD SCHEDULE

THREE WEEK LOOK AHEAD SCHEDULE

Prepared By: SM **Date:** 16-Jun-10

(X/X) indicated when activity was supposed to be complete

Period From: 15-Jun-10 **To:** 8-Jul-10

ACTIVITY	Activity ID	RES	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU	7/2 FRI	7/3 SAT	7/4 SUN	7/5 MON	7/6 TUE	7/7 WED	7/8 THU
Trailers Broadway																									
Boiler room																									
Install boiler breaching		Frazier																							
Pipe new boilers 4,5,6 (May 21)		PJK																							
Install pumps (May 21)		PJK																							
Falcons Nest																									
Install hoods		Kittredge																							
Install ceiling		K&K																							
Install lights		WJG																							
Install ANSUL system		Kittredge																							
Install rubber floors		West																							
Install serving line		Kittredge																							
B building 2ND floor																									
Install flooring (Core rooms)	A11150	West flooring																							
Demo existing piping		GPH/PJK																							
Above ceiling inspection																									
Install rough to 3rd floor		GPH/PJK																							
Flood ceiling		K&K																							
Install accent tiles	A11120	West flooring																							
Demo duct shafts (prep rooms)																									
Install new duct shaft		Frazier																							
Close shafts		Drywall ltd																							
Install casework		NE interiors																							
Install MB and TB **(Waiting on change order)**	A11180	CCC																							
Final paint	A11230	Dandis																							
Final Clean																									
Install windows		Lockheed																							
B building 2ND floor Baths																									
Paint ceiling		Dandis																							
Install toilet partitions		BSI																							
2ND floor C																									
Install flooring in hall **T&M**	A12770	West flooring																							
Install accent tiles on walls of stair openings	A12620	West flooring																							
Install MB and TB	A12810	CCC																							
Final paint	A12820	Dandis																							
Install doors and hardware **(need change order doors)**	A12780	CCC																							
Interior signage																									
Install windows		Lockheed																							
Final Clean																									
2ND floor D																									
Install flooring in hall **T&M**	A17670	West flooring																							
Install accent tiles on walls of stair openings	A17560	West flooring																							
Install MB and TB	A17740	CCC																							
Final paint	A17600	Dandis																							
Install doors and hardware **(need change order doors)**	A17570	CCC																							
Interior signage	A17590																								
Install windows		Lockheed																							
Final Clean																									
MIS changes																									

ACTIVITY	Activity ID	RES	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU	7/2 FRI	7/3 SAT	7/4 SUN	7/5 MON	7/6 TUE	7/7 WED	7/8 THU
Board walls		Drywall LTD																							
Tape walls		Drywall LTD																							
Insall flooring		West																							
Install duct		Frazier																							
Install Racks **(City racks complete already)**		WJG																							
Install HVAC pipe		PJK																							
F building 3rd floor																									
Install MB and TB	A14090	CCC																							
Install lockers	A14250	Northern corp.																							
Install flooring (corridors)	A14050	West flooring																							
Install accent tiles		West flooring																							
Install fin tube radiation covers		PJK/Frazier																							
Install doors and hardware Complete except change order	A14060	CCC																							
Final paint	A14100	Dandis																							
Install photo equipment Late June		Darkrooms usa																							
Final clean	A14120																								
Install toilet accessories on partitions		GPH																							
F building 2nd floor																									
Install MB and TB	A14960	CCC																							
Install lockers	A14910	Northern corp.																							
Install flooring	A14920	West flooring																							
Install accent tiles	A14690	West flooring																							
Final paint	A15000	Dandis																							
Flood ceiling	A14860	K&K																							
Install doors and hardware	A14970	CCC																							
Final clean	A14980																								
Install toilet accessories on partitions		GPH																							
F building Auditorium																									
Install audio equipment		Adtec																							
Install lighting on floors		WJG																							
Install carpet (7/19)		Pavilion																							
Install seating (7/7)	A21950																								
Install Millwork	A21630	CCC																							
Install stage floor		Becht																							
F building 1st floor																									
Build soffit at entry **(Waiting on change order)**		Drywall LTD																							
Install ceiling grid **(Waiting on soffit)**	A15770	K&K																							
Install lights in soffits and ceilings	A15780	WJG																							
Install MB and TB	A15950	CCC																							
Install fin tube radiation		PJK																							
Blast flooring		R&M																							
Install rubber flooring	A15910	West flooring																							
Final paint	A15870	Dandis																							
Flood ceiling	A15850	K&K																							
Install doors and hardware	A15960	CCC																							
Final clean																									
Install wheelchair lift **(Need change orders to complete)**																									
F building Lower level																									
Paint walls	A16550	Dandis																							
Install lights		WJG																							
Wire lights/ complete finish		WJG																							
Install moisture mitigation		West flooring																							
Install flooring/ leveling		West flooring																							
final paint walls	A16880	Dandis																							
Install MB and TB **(Waiting on change order)**	A16860	CCC																							
Flood ceilings	A16760	K&K																							
Install lockers	A16830	Northern corp.																							
Install flooring	A16770	Becht																							
Wheelchair lift **(Waiting on change order)**																									
Refurbish elevator		Kone	2						3							4							5			

ACTIVITY	Activity ID	RES	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU	7/2 FRI	7/3 SAT	7/4 SUN	7/5 MON	7/6 TUE	7/7 WED	7/8 THU
Loading dock work																									
Clean and demo oil tanks		French																							
Install shoring		French																							
Prep hold for hold down pad		French																							
Place hold down pad		S&F																							
Install tank		French																							
Backfill tank		French																							
Pipe tank		PJK																							
Complete backfill		French																							
Cafeteria 1ST floor																									
Install ceramic tile		West																							
Install ceiling grid		K&K																							
Install hoods	A27800	Kittredge																							
Install ceiling tile	A28130	K&K																							
Install light fixtures	A28220	WJG																							
Install kitchen equipment	A28380	Kittredge																							
Install brick floor		Chapman																							
Roof Work E building																									
Install metal siding on head house.		Greenwood																							
Install metal cap on parapet		Greenwood																							
Roof Work F Building																									
Clean all materials and debrs off roof		All																							
RTU pipe insulation	A22600	Energy																							
Infared Scan		Greenwood																							
Plumbing Vents		GPH																							
Install RTU stairs		CCC,Ralphs, Grnwd																							
Punchlist/Deficiency Items/ Inspection		Greenwood																							
Install new roof - flashing/cap sheet (following insp)	A22480	Greenwood																							
Wire Photovoltaic Panels	A22870	Griffin																							
Roof Work C and D Building																									
Install new roof (deficiency and cap sheet at penthouserod	A22320	Greenwood																							
Install RTU stairs		CCC,Ralphs, Grnwd																							
Demo RTU's - crane		PJK, Wing																							
																crane									
Roof Work B Building																									
Install new roof - high roof	A22160	Greenwood																							
Demo and install new roof		GWD,Wing, Newbama																							
Roof Work A Building																									
Install new roof - high roof	A22160	Greenwood																							
Demo and install new roof		GWD, Wing, Newbama																							
Roof Work Cafeteria																									
Remove ballast		Greenwood																							
Replace tectum planks		GWD, Wing, CCC																							
Masonry C&D Building																									
Patch and Re-point Stone	A23630	LAL																							
Install flashing and set parapet cap stones (D)	A23690	LAL																							
Masonry A&B Building																									
Rebuild parapet stones (A)	A23650	LAL																							
Install flashing set cap stones (B)	A23690	LAL																							
Rebuild window boxes	A23710	LAL																							
EXTERIOR																									
Demo slab/ ramp at building F		French																							
Air Blade trees		Bartlett																							
Rework columns in Garage		French																							
Frep columns in Garage		S&F																							
Utility work along Cambridge Street																									

ACTIVITY	Activity ID	RES	6/15 TUE	6/16 WED	6/17 THU	6/18 FRI	6/19 SAT	6/20 SUN	6/21 MON	6/22 TUE	6/23 WED	6/24 THU	6/25 FRI	6/26 SAT	6/27 SUN	6/28 MON	6/29 TUE	6/30 WED	7/1 THU	7/2 FRI	7/3 SAT	7/4 SUN	7/5 MON	7/6 TUE	7/7 WED	7/8 THU
Rigid insulation on plaza		Chapman																								
Pour plaza		S&F																								
Concrete Restoration E and F building		CCC																								
Window install C and D		Lockheed																								